CALDERWICK PUMP SYSTEMS LTD

Incident Report INC-2025-021: Test Rig TR-1 Hydraulic Leak

Incident ID	INC-2025-021
Date of incident	9 September 2025
Site and asset	Plant P2, Ardmoor; hydraulic test rig TR-1
Priority	P2 (maintenance contract CON-2024-031, Appendix A)
Supplier involved	Brennock Valve Services Ltd (VEN-014)
Incident owner	IT Service Manager
Status	Closed on 19 September 2025

1. Summary

On 9 September 2025 rig TR-1 at the Ardmoor plant of Calderwick Pump Systems Ltd developed a hydraulic leak at a cylinder manifold. The rig kept running at reduced pressure for low-pressure tests only, so the service desk logged the incident as P2 (rig working with reduced capacity). The maintenance supplier, Brennock Valve Services Ltd, arrived late and the repair took more than two days because a cracked fitting had to be replaced.

2. Timeline

Table 1 - Timeline

Date and time	Event
9 September, 08:50	Operator saw oil on the floor under TR-1 and reduced test pressure.
9 September, 09:10	Service desk logged INC-2025-021 as P2 and called Brennock Valve Services Ltd.
9 September, 15:40	Supplier engineer on site.
10 September, 11:00	Cracked fitting found on the cylinder manifold; parts ordered on PO-10252.
11 September, 10:00	Parts fitted, pressure tested and TR-1 back to full capacity.

3. Measured times against the contract

Table 2 - Service levels

Measure	Actual	P2 target (CON-2024-031, Appendix A)	Result
Response (engineer on site)	6 hours 30 minutes	4 hours	Missed
Restore (back to full capacity)	48 hours 50 minutes	24 hours	Missed

4. Root cause

A fitting on the cylinder manifold cracked from fatigue. The same fitting type is used on rigs TR-2 to TR-4; they were inspected during the next preventive maintenance visits and no cracks were found.

5. Follow-up actions

Table 3 - Follow-up actions

No.	Action	Owner (role)	Status
1	Buy manifold repair parts (PO-10252, USD 23,900, raised 10 September 2025).	Procurement Manager, Plant Services	Done
2	Claim the service credits due under CON-2024-031 for the missed P2 response and restore times.	Procurement Manager, Plant Services	Done; claimed 3 October 2025
3	Inspect manifold fittings on TR-2 to TR-4.	Maintenance Lead, Ardmoor	Done; no cracks found

Sign-off

Prepared by the IT Service Manager and reviewed by the Head of IT on 19 September 2025.