CALDERWICK PUMP SYSTEMS LTD

Incident Report INC-2025-024: Test Rig TR-3 Pump Motor Failure

Incident ID	INC-2025-024
Date of incident	7 October 2025
Site and asset	Plant P2, Ardmoor; hydraulic test rig TR-3
Priority	P1 (maintenance contract CON-2024-031 as amended by CON-2024-031-A1)
Supplier involved	Brennock Valve Services Ltd (VEN-014)
Incident owner	IT Service Manager
Status	Closed on 16 October 2025

1. Summary

On 7 October 2025 the 75 kW hydraulic pump motor of rig TR-3 at the Ardmoor plant of Calderwick Pump Systems Ltd tripped and would not restart, stopping a customer test. The service desk logged a P1 incident. The supplier's on-call engineer arrived within the response time and replaced the motor with the spare from the Ardmoor critical spares store.

2. Timeline (7 October 2025)

Table 1 - Timeline

Time	Event
13:05	TR-3 pump motor tripped during a customer test.
13:20	Service desk logged INC-2025-024 as P1 and called Brennock Valve Services Ltd.
14:50	Supplier on-call engineer on site.
16:30	Motor winding failure confirmed; spare motor taken from the critical spares store.
20:20	Spare motor fitted and tested; TR-3 back in service.

3. Measured times

Measured from the service desk log at 13:20: the supplier engineer arrived after 1 hour 30 minutes and the rig was back in service after 7 hours. The incident was logged after 1 October 2025, so the amended service levels of CON-2024-031-A1 apply.

4. Root cause

The motor winding failed from insulation breakdown after about 31,000 running hours, close to the end of its expected life. The motors of TR-1, TR-2 and TR-4 have between 18,000 and 24,000 hours.

5. Follow-up actions

Table 2 - Follow-up actions

No.	Action	Owner (role)	Status
1	Replace the spare motor in the critical spares store (PO-10281, USD 14,600, raised 9 October 2025).	Maintenance Lead, Ardmoor	PO raised
2	Claim the service credit due under CON-2024-031 as amended for this incident.	Procurement Manager, Plant Services	Open
3	Add motor running hours to the preventive maintenance checks.	Maintenance Lead, Ardmoor	Open

Sign-off

Prepared by the IT Service Manager and reviewed by the Head of IT on 16 October 2025.