CALDERWICK PUMP SYSTEMS LTD

Ardmoor Plant Report, August 2025

Document code	OPS-P2-2025-08
Site	Plant P2, Ardmoor (test and calibration)
Prepared by	Plant Manager, Ardmoor (P2)
Date	5 September 2025
Classification	Internal

1. Summary

Calderwick Pump Systems Ltd's Ardmoor plant completed 142 customer tests in August 2025 against a plan of 150. The shortfall came from the outage of rig TR-3 on 14 August (incident INC-2025-014) and the repeat of one customer endurance test on 16 August, which cost USD 41,000.

2. Key figures

Table 1 - August 2025

Measure	August 2025	Plan or target
Customer tests completed	142	150
Rig availability TR-1	98.9%	97%
Rig availability TR-2	97.6%	97%
Rig availability TR-3	93.0%	97%
Rig availability TR-4	99.0%	97%
Average rig availability	97.1%	97%
Lost-time injuries	0	0
Near misses reported	2	-
Headcount at month end	64	66

3. Incidents

- 14 August: TR-3 out of service from 06:40 to 18:15 after a PLC controller failure (INC-2025-014). The controller from idle rig TR-1 was used to restore TR-3.
- 14 August: a hydraulic hose on TR-2 burst during a pressure test. It was replaced the same day under the emergency purchase rule (purchase order PO-10229, approved by the Plant Manager).

4. Actions

- Controller firmware updated on all rigs on 21 August.
- PLC controllers added to the critical spares list on 25 August; one replacement and one spare ordered on PO-10234.
- Customer test schedule for September re-planned to recover four of the eight lost tests.