CALDERWICK PUMP SYSTEMS LTD

Ardmoor Test Rig Maintenance Plan FY2026

Document code	OPS-MNT-P2-2026
Version	2.0 (updated 25 August 2025)
Owner	Maintenance Lead, Ardmoor
Classification	Internal

1. Purpose

This plan sets the preventive maintenance, inspections and critical spares for the hydraulic test rigs at Calderwick Pump Systems Ltd's Ardmoor plant for fiscal year 2026. Preventive and corrective maintenance are carried out by Brennock Valve Services Ltd under contract CON-2024-031.

2. Preventive maintenance schedule

Table 1 - Preventive maintenance weeks

Rig	Q1 (April to June)	Q2 (July to September)	Q3 (October to December)	Q4 (January to March)
TR-1	Week of 7 April	Week of 7 July	Week of 6 October	Week of 5 January
TR-2	Week of 14 April	Week of 14 July	Week of 13 October	Week of 12 January
TR-3	Week of 28 April	Week of 28 July	Week of 27 October	Week of 26 January
TR-4	Week of 12 May	Week of 11 August	Week of 10 November	Week of 9 February
TR-5	Not in service	Not in service	Week of 24 November	Week of 23 February

3. Pressure system inspections

Each rig's pressure system is inspected once a year by the competent person, the Maintenance Lead, Ardmoor, who holds the pressure systems competent person certificate. TR-5 receives its first Ardmoor inspection before customer tests at pressures above 40 bar.

4. Critical spares

Table 2 - Critical spares

Item	Minimum stock at Ardmoor	Note
PLC controller AC-HPU-7	1	Added 25 August 2025 after incident INC-2025-014
Seal kit, rig hydraulic cylinder	4	
Hydraulic hose set	2	Raised from 1 after the TR-2 hose burst on 14 August 2025
Hydraulic pump motor, 75 kW	1	

When stock falls below the minimum, the Maintenance Lead raises a purchase requisition the same day.