CALDERWICK PUMP SYSTEMS LTD

Project Charter PRJ-14: Fenwick Bay Furnace Relining

Project	PRJ-14
Version	1.0 (22 September 2025)
Sponsor	Chief Operating Officer
Project manager	Plant Manager, Fenwick Bay (P3)
Budget approved by	Board of Directors, Resolution 2025-13 of 18 September 2025
Classification	Internal

1. Why this project

The refractory lining of the main induction furnace at Calderwick Pump Systems Ltd's Fenwick Bay foundry reached the end of its life. The condition survey by Kelvar Furnace Services Ltd in August 2025 (purchase order PO-10226) found lining wear of up to 60% in the melt zone. Relining is needed before the end of 2025 to avoid an unplanned failure.

2. Scope and supplier

Kelvar Furnace Services Ltd (vendor ID VEN-089) relines the furnace under contract CON-2025-019, signed on 22 September 2025. A deposit of USD 345,000 was paid on purchase order PO-10259; the balance is paid on completion and acceptance.

3. Budget

Table 1 - Budget

Item	Budget (USD)
Relining works (Kelvar Furnace Services Ltd)	980,000
Scaffolding and cranes	62,000
Condition survey and inspection	38,000
Contingency	70,000
Total	1,150,000

4. Shutdown plan

The foundry shuts from 3 to 24 November 2025. To keep Hollins Cross supplied, extra castings were bought from Hartwell Steel Castings Ltd in September on purchase order PO-10256. Castings staff are redeployed to support work and training during the shutdown; no annual leave is deducted.

5. Roles

Table 2 - Project roles

Role in project	Calderwick role	Person
Sponsor	Chief Operating Officer	Adaeze Okafor
Project manager	Plant Manager, Fenwick Bay (P3)	Nadia Ferreira
Safety	Health and Safety Manager	Mei-Lin Zhou
Permits	Sustainability Lead	Lucia Moretti

6. Risks and safety

The main risks are R-09 (the relining overruns the shutdown) and R-10 (late renewal of the emissions permit). Work inside the furnace is confined-space work; it needs a permit issued by the Health and Safety Manager for each shift.